GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

R&B Dept - "Widening of Old Madras – Calcutta road from Km 133/2 to 134/800 in Gudur town limits in Nellore District" – Permission for Closure of contract -Accorded-Orders-Issued.

TRANSPORT, ROADS AND BUILDINGS (R.III) DEPARTMENT

G.O.RT.No. 470 Dated: 12-12-2017
Read the following:

1. G.O.Rt.No.479, TR&B(VI) Dept, dt.07.05.2013
2. From the ENC(R&B) SR, AP, Lr.No.11867/DEE.5/AEE.2/2013, dt.09.01.2017 & 11.04.2017
3. From the C.E(R&B)MDRs & LWE, AP, Lr.No.11867/DEE.5/AEE.2/2013, dt.03.08.2017 & 02.11.2017

****

ORDER:

In the G.O.1st read above, Government have accorded administrative sanction under Plan SH for an amount of Rs.385.00 Lakhs, for the work "Widening of Old Madras-Calcutta road from Km 133/2 to 134/800 in Gudur town limits in Nellore District".

2. The Chief Engineer (R&B) MDRs & LWE, AP, in his letter 3rd read above has informed that the contractor has executed the work of widening the road from km 133/2 to 134/800 where the site of work was clear. The balance work of widening of Minor Bridge across Dudala Kaluna in Km 134/800 could not be completed due to obstruction of encroachment on both sides of the bridge and existence of municipal water pipe lines. The efforts made by officers for addressing the above problems did not fructify, on account of the said hurdles, the contracting firm requested for closure of the contract of the said work, in view of long delay of 3 ½ years from the date of agreement. Hence, the Chief Engineer(R&B) MDRs & LWE, has requested to close the contract.

3. Government, after examination of the matter, decide and hereby accord permission for closure of the contract for the work of "Widening of Old Madras – Calcutta road from Km 133/2 to 134/800 in Gudur town limits in Nellore District"

4. The Chief Engineer(R&B) MDRs & LWE, AP is directed to issue instructions to the Departmental Engineers to do thorough investigation at the time of preparation of estimate and follow the procedure stated in G.O.Ms.No.94, I & CAD Dept, dt.01.07.2003, (stage-I and stage-II sanctions), so as to avoid this type of situation in future.

5. The Chief Engineer (R&B) MDRs & LWE, AP, shall take further necessary action accordingly.

6. This order issues with the concurrence of Finance(FMU.TR&B) Dept vide their U.O.Note No.17023/74/FMU.TR&B/2017, dt.08.05.2017

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ANIL CHANDRA PUNETHA
CCLA & SPECIAL CHIEF SECRETARY TO GOVERNMENT &
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

To
The Chief Engineer (R&B) MDRs & LWE, AP, Vijayawada.
Copy to:
The Director of Treasuries and Accounts, A.P., Vijayawada.
The Pay and Accounts Officer, AP., Vijayawada.
The Director of Works & Accounts, AP, Vijayawada
The Finance (FMU.TR&B) Dept.
The P.S. to M (R&B) Dept.
The P.S. to Prl.Secy (TR&B) Dept
Sf/Sc.

// FORWARDED BY ORDER//

SECTION OFFICER